



Rainbow School Zanskar - Padum

INITIATEUR DU PROJET (Inde)

Mr Tantar Lundup (né le 15.07.1984)

Membre du comité de : «*L'association pour l'éducation et la culture indo-himalayenne*» - soutien pour l'éducation et la scolarisation
Ubarak, Padum - Zanskar - Ladakh
Jammu&Cachemire, India
tantar22@yahoo.com - 00919419233031

TUTEUR DU PROJET (Suisse)

Mr Pierre Odier (né le 17.04.1957)

Président de : «*L'association pour l'éducation et la culture indo-himalayenne*» - soutien pour l'éducation et la scolarisation
25, rue du Nord, 1248 Hermance, Genève, CH
podier22@yahoo.com - 0041227512781

ARCHITECTE DIPLOMÉE D'ÉTAT (France)

Mlle Amandine Lepers (née le 04.08.1987)

Architecte en freelance et membre d'*Architectes Sans Frontières*
170 rue de Périole, bâtiment A, escalier D, 31500 Toulouse
a.lepers.archi@gmail.com - 0033630566833

CONSTRUCTION REPORT

Summary

From 30th of may to 12th of june



THE LAND



Registration's land is now completed. Some materials (gravels, sand, stones...) are already on site from last year

On 30th of may, one important puja (prayer) was done on site by stagrimo monastery monks ...
... the first stone should be put and the construction can starts



THE TEAM



Lundup starts to manage the work when he reached zanskar end of may. Amandine arrived on 5th june and helps on site with also Ningshed

We have a team of 10 nepalis labors for full season with 2 experienced labors (mistris) and 8 labors: Prem Bhadur, Phassa Ram, Eaj Raj, Duba, Kiran, Chakra, Raju, Papan, Deepak, Reshan. They stay on a small house next to the site and work from 7am to 6pm with 1h lunch break



MATERIALS & STORAGE



On site we have loads of stones, gravels, sand, 2 Qntl of 8mm steel bars and 6 Qntl of 12 mm steel bars



One water tank in cement was done to have a store of water to do bricks. A canal is also present on site



We have one big shelter on village where we store cement bags (115), steel bars, tools, gasoline for tractor... and one small on site for the daily use: cement bags, tools...



WORKS



Almost 6000 dried mud bricks are done
(600 per day by 5 labors)

Size of all the bricks is 1'x6''x6''

Almost 1000 cement
bricks are done with
concrete mixer

1 cement bag used for
37 bricks



Almost 10 pilars are done,
rings 8''x8'' and length 16'



DEMARCATIION & DIGGING



Building's demarcation was done on site.
Land is almost flat. We put lines as a reference of the middle of the walls

On 11th we engaged one JCB (6h) to dig 3' wide for outside walls and 2' wide for interior, 3-4' deep due to soft soil



We are now celaning the foundations and put references lines for pilars axis and walls

