



Rainbow School

Zanskar - 2018

INITIATEUR DU PROJET (Inde)

Mr Tantar Lundup (né le 15.07.1984)

Membre du comité de : «*L'association pour l'éducation et la culture indo-himalayenne*» - soutien pour l'éducation et la scolarisation
Ubarak, Padum - Zanskar - Ladakh
Jammu&Cachemire, India
tantar22@yahoo.com - 00919419233031

TUTEUR DU PROJET (Suisse)

Mr Pierre Odier (né le 17.04.1957)

Président de : «*L'association pour l'éducation et la culture indo-himalayenne*» - soutien pour l'éducation et la scolarisation
25, rue du Nord, 1248 Hermance, Genève, CH
podier22@yahoo.com - 0041227512781

ARCHITECTE DIPLOMEE D'ETAT (France)

Mlle Amandine Lepers (née le 04.08.1987)

Architecte en freelance et membre d'*Architectes Sans Frontières*
170 rue de Périole, bâtiment A, escalier D, 31500 Toulouse
a.lepers.archi@gmail.com - 0033630566833

2nd report after the arrival of Labours and works progress Summary

July 4th june to 31st july 2018



Rainbow construction team 2018 & laying pipeline for water



Preparing and Lying of plastic pipe to have water on site of the construction

This year we do have 12 labours to complete the building 2 female and 10 males, But after 20 days one Girl with her father had to go back because her father after fall sick.



Steels and Cements

Unloading of steel and cement at school, all the steels and cements are coming from Srinagar which is 450 KM distance from Zanskar



Verandah and pillar for Lintel



we started with varendha and lintel pillar, as the weather was worm and fine, the varendah will provide good pavement for the Students and shade which will protect the windows from direct sun light.



Francis And his friend from Niyandu dro Association

On 7th june we have received committee members from Niyamdu dro association based in France who is providing photovoltaic energy to remote area like Ladakh, we have exchanging email since a year and finally we had meeting and share the Rainbow building plan and Mr Francis wants to have meeting with APEICH Committee, Here is Their Email ID:- francis_de_brou@yahoo.fr



Amandine Arrival

Room prepared for
Amandine's stay at
Rainbow Campus



On 30th of June Amandine had reached to Zanskar and did inspect the building and work progress she did happy to see the building clear and intact. No surprises and she is happy to see the work progress.



Present State of work progress as on 31st July 2018



We have completed the outer plaster for two building and about to put the roof on third Building, after that we will level the surface around the main building and remaining plaster inside out and all the finishing like paint, wooden flooring, and classroom decoration etc.



Visit of Pierre Odier at Rainbow campus 2018



On 24th of July President APECIH Mr Odier had visited the campus and took stock of the work progress. Later we had a meeting with Amandine. Everything is going on perfectly like we wanted. Few modifications have to be done due to the change in climate.

